

Monthly Report

March 2023

What's Happening

- Starting elevated formwork
- Pouring level 1 elevated slabs
- Excavation and foundation at garage



Key Features/Milestones

- Completed tie-ins at Farnsleigh Rd
- Started excavation of parking garage
- Completing slab on grade April 6

Van Aken District Phase Two

Three-Month Construction Look Ahead

2023												
April				May				June				
03	10	17	24	01	08	15	22	29	05	12	19	26

SOG & Level 1 Concrete Pours 1-2

Concrete Structure 3-4

Concrete Structure 5-6

- Finish slab on grade
- Start elevated formwork, complete concrete pours at level 1
- Start elevated formwork, complete concrete pours at level 2
- Begin Parking Garage Excavation and footers / walls

- Start slab on grade at Parking Garage
- Start elevated formwork, complete concrete pours at level 3
- Start elevated formwork, complete concrete pours at level 4
- Begin Parking Garage Excavation and footers / walls

- Continue concrete pours at Parking Garage
- Start elevated formwork, complete concrete pours at level 5
- Start elevated formwork, complete concrete pours at level 6

For questions and comments, please email us at com-inbound-van-aken-district@procoretech.com
 Visit <https://www.vanakenphasetwo.com/construction-updates> for construction updates