

Monthly Report

March 2024

What's Happening

- In-wall MEP completed through level 12
- Framing started on level 16
- Drywall complete through level 10
- Started appliance delivery, furnishings

Key Features/Future Activities

- Completed main window wall, both towers
- Started pool and hardscapes work activities
- Completed West roof, working on East
- ACE tour (students from Shaker Heights HS)







Van Aken District Phase Two

Three-Month Construction Look Ahead

| 2024 | | | | | | | | | | | | | |
|------|-------|----|----|----|-------|----|----|----|-----|----|----|----|----|
| | March | | | | April | | | | May | | | | |
| | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | 13 | 20 | 27 |

Exterior Facade

Framing, Rough in and Finishes Exterior Improvements

- Complete exterior façade, East and West towers
- Complete exterior façade at upper and lower bridges
- Complete balcony doors and roofing coping
- Complete west roof, start East roof
- Continue framing floors 14-18
- Continue MEP rough in 14-18
- Continue Finishes floors 6-11, including cabinets, tile, flooring, paint, etc.
- Start 1st floor connector window system
- Complete setting of the cooling tower
- Start hardscapes at North end of project, work towards South side of the project site.
- Start granite blocking at exterior under window system