

# Monthly Report

May 2023

## What's Happening

- Continue forming / elevated deck pours
- Install primary ductbank (for power)
- Continue foundations/walls at Garage
- Complete backfill at South side of project

## Key Features/Milestones

- Poured floors 2, 3 and 4, both towers
- Prepped for Garage SOG pour 1, early June
- Formwork complete for 1st bridge pour
- Safety Week - Provided lunch to workforce from Shake It!!



### Van Aken District Phase Two Three-Month Construction Look Ahead

2023

2023													
June				July				August					
05	12	19	26	03	10	17	24	31	07	14	21	28	

Concrete Structure Level 5-7

Concrete Structure 8-10

Concrete Structure 11-13

- Complete concrete pours from levels 5 - 7
- Complete first bridge pour
- Pour slab on grade #1 at Garage
- Start overhead rough in, garden level
- Installation of material hoists

- Complete concrete pours from levels 8-10
- Start window wall system, level 2 and level 3
- Start stud layout/framing at level 2
- Continue overhead rough in at lower floors

- Complete concrete pours from levels 11-13
- Continue window wall system
- Continue stud layout/framing
- Continue overhead rough

For questions and comments, please email us at [com-inbound-van-aken-district@procoretech.com](mailto:com-inbound-van-aken-district@procoretech.com)  
 Visit <https://www.vanakenphasetwo.com/construction-updates> for construction updates