

Monthly Report

October 2022

What's Happening

- Drilling and pouring 70' deep foundations
- Exporting Soils from foundation work
- RTA pole relocation

Key Features/Milestones

- Production Piles started, work ongoing
- Temp lights and power complete
- Phase 1 earth retention complete



Van Aken District Phase Two
Three-Month Construction Look Ahead

2022-2023													
November				December				January					
07	14	21	28	05	12	19	26	02	09	16	23	30	



<ul style="list-style-type: none"> • Continue drilling deep foundations • 48" diameter foundations drilled 70' down to bedrock • Consistent export of soils and imports of concrete • Pour concrete foundation for future tower crane 	<ul style="list-style-type: none"> • Earth retention system installation • Mass Excavation – Down to building subgrade • Site utilities (Power/Water/Sewer) • Consistent export of soils and stone 	<ul style="list-style-type: none"> • Tower crane erected onsite *Requires major delivery* • Start Concrete Foundations and perimeter walls • Start concrete floors (Vertical)
---	--	--

For questions and comments, please email us at com-inbound-van-aken-district@procoretech.com
 Online website containing updates is being developed and will be published at a later date