

Monthly Report

October 2023

What's Happening

- Continue framing 10th floor and up
- Continue MEP 4th floor and up
- Continue windows 10th floor and up
- Continue pouring East tower and Garage



Key Features/Future Activities

- Completed West tower concrete pours
- East tower top out in November
- Garage structure complete December
- Tower Crane Removal early December



Van Aken District Phase Two Three-Month Construction Look Ahead

2023 - 2024													
November				December				January					
06	13	20	27	04	11	18	25	01	08	15	22	29	

Concrete Structure East Tower Complete

Window Wall System Floors 10 - 18

Metal Stud, MEP Rough In & Drywall

- | | | |
|---|--|---|
| <ul style="list-style-type: none"> • Continue framing mid level floors • Continue MEP rough in • Continue Pouring Garage elevated decks • Complete East tower structure • Start West tower roof • Continue Window Wall system | <ul style="list-style-type: none"> • Continue framing High level floors • Continue MEP rough in • Complete Parking Garage • Remove tower crane • West tower enclosure complete • Complete West Roof • Continue finishes | <ul style="list-style-type: none"> • Continue drywall activity • Continue MEP rough in • Continue finishes throughout • East tower enclosure complete • Complete East Roof |
|---|--|---|

For questions and comments, please email us at com-inbound-van-aken-district@procoretech.com
 Visit <https://www.vanakenphasetwo.com/construction-updates> for construction updates