

# Monthly Report

**September 2023**

## What's Happening

- Continue pouring 16th Floor & up
- Continue pouring elevated garage deck
- Continue windows 7th Floor & up
- Continue framing, MEP rough in lower floors



## Key Features/Future Activities

- Emergency Preparedness Drill held on 9/26
- West tower top out mid October
- East tower top out mid November
- Tower Crane Removal early December



### Van Aken District Phase Two Three-Month Construction Look Ahead

2023														
October				November				December						
02	09	16	23	30	06	13	20	27	04	11	18	25		
Concrete Structure Levels 16 - 19								Window Wall System Floors 1, 8 - 18						
Metal Stud, MEP Rough In & Drywall														
<ul style="list-style-type: none"> <li>• Complete West Tower concrete structure</li> <li>• Set AHU unit on West Tower</li> <li>• Continue framing, lower floors</li> <li>• Continue MEP rough in, lower floors</li> <li>• Pour Garage elevated decks</li> </ul>				<ul style="list-style-type: none"> <li>• Complete East tower concrete structure</li> <li>• Complete parking garage concrete structure</li> <li>• Continue framing, mid floors</li> <li>• Continue MEP rough in, mid floors</li> </ul>				<ul style="list-style-type: none"> <li>• Complete Window Wall System</li> <li>• Continue framing, mid-high floors</li> <li>• Continue MEP rough in, mid-high floors</li> <li>• Start Finishes, lower floors</li> </ul>						