

Monthly Report

February 2023

What's Happening

- Continue concrete foundations
- Continue concrete walls & columns
- Continuing underground MEP
- Farnsleigh lane closure 3/13 - 3/24



Key Features/Milestones

- Poured garden level elevator cores



Farnsleigh lane closure 3/13 - 3/24

Van Aken District Phase Two Three-Month Construction Look Ahead

| 2023 | | | | | | | | | | | | | |
|--|----|----|----|--|----|----|----|---|----|----|----|----|--|
| March | | | | April | | | | May | | | | | |
| 03 | 10 | 17 | 24 | 03 | 10 | 17 | 24 | 31 | 07 | 14 | 21 | 28 | |
| Concrete Structure & SOG | | | | | | | | | | | | | |
| Concrete Structure | | | | | | | | Vertical Structure & Parking Garage | | | | | |
| <ul style="list-style-type: none"> • Complete foundations and lower wall pours • Continue columns and shear walls • Start Slab on Grade • Sanitary tie in at Farnsleigh – Road to be reduced to two lanes of traffic from 3/13 to 3/24 | | | | <ul style="list-style-type: none"> • Complete Slab on Grade pours • Complete level 1 deck pour • Framing elevated decks • Start parking garage foundations • Backfill South side of project | | | | <ul style="list-style-type: none"> • Continue deck pours – • Concrete pours levels 2, 3 and 4 • Main utility rough in • Continue parking garage | | | | | |

For questions and comments, please email us at com-inbound-van-aken-district@procoretech.com
 Visit <https://www.vanakenphasetwo.com/construction-updates> for construction updates