

# Monthly Report

## What's Happening

- 
- 
- 



## Key Features/Milestones

- 
- 



Van Aken District Phase Two  
Three-Month Construction Look Ahead

2022													
October				November				December					
03	10	17	24	31	07	14	21	28	05	12	19	26	
Deep Foundations				Excavation and Utilities				Tower Crane & Site Concrete					
<ul style="list-style-type: none"> <li>• Delivery &amp; setup of our large drilling rig</li> <li>• 48" diameter foundations drilled 70' down to bedrock</li> <li>• Consistent export of soils and imports of concrete</li> <li>• Installation of earth retention</li> </ul>				<ul style="list-style-type: none"> <li>• Earth retention system installation</li> <li>• Digging earth for site utilities</li> <li>• Pour concrete foundation for future tower crane</li> <li>• Consistent export of soils and stone</li> </ul>				<ul style="list-style-type: none"> <li>• Continue underground utilities, power &amp; electrical duct bank</li> <li>• Temporary lights installed</li> <li>• Tower crane erected onsite</li> <li>*Requires major delivery*</li> </ul>					

For questions and comments, please email us at [com-inbound-van-aken-district@procoretech.com](mailto:com-inbound-van-aken-district@procoretech.com)  
 Online website containing updates is being developed and will be published at a later date